

Annual Procurement Plan (2023-2024) - Revised

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Est. Cost (in lakh Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18			
WD01	Vehicle Maintenance	-	LS	RFQ	Project Director	GoB	64.87	Planned Dates												
								Planned Days												
								Actual Dates		26/09/23	05/10/23	05/10/23	05/10/23	05/10/23	11/10/23	60 Days	02 months			
WD02	Office Equipments Maintenance	-	LS	RFQ	Project Director	GoB	35.02	Planned Dates												
								Planned Days		Work done within July 2023 to May 2024										11 months
								Actual Dates												
WD03	Building Maintenance	-	LS	RFQ	Project Director	GoB	67.53	Planned Dates												
								Planned Days		Work done within July 2023 to May 2024										11 months
								Actual Dates												
WD04	Construction of 04 Nos. Bus Bay, Dedicated Track Lane, Boundary Fencing (With Net) and Access Road, 03 Nos. Security Building, 02 Nos. Geo Bag Ware House, 02 Nos. Foot over Bridge at Mawa and Janjira ends.	-	LS	Deposit Work/DPM/ Single Source	Ministry	GoB	10403.59	Planned Dates			Nov. `23	Nov. `23	Nov. `23	Nov. `23	Nov. `23	Nov. `23	60 Days	06 months		
								Planned Days												
								Actual Dates		01/11/2023										


 (Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BBA
 M/O Road Transport and Bridges
 Setu Bhaban, Banani, Dhaka.

Annual Procurement Plan (2023-2024) - Revised


Ministry/ Division
 Agency
 Procuring Entity Name & Code
 Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Pakag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD01	Supply of Computer & accessories (for Computer, Laptop, Printer & Photocopier)	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	99.30	Planned Dates								
								Planned Days	Nov. `23	Nov. `23	Dec. `23	Dec. `23	Dec. `23	Dec. `23	90 Days	3 months
								Actual Dates								
GD02	Purchase of Office stationary, Stamp & Seal	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	28.28	Planned Dates								
								Planned Days	Nov. `23	Nov. `23	Dec. `23	Dec. `23	Dec. `23	Dec. `23	90 Days	3 months
								Actual Dates								
								Actual Dates								
GD03	Supply of Office Equipments	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	55.39	Planned Dates								
								Planned Days	Nov. `23	Nov. `23	Dec. `23	Dec. `23	Dec. `23	Dec. `23	90 Days	3 months
								Actual Dates								
								Actual Dates								
GD04	Supply of Furniture	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	84.87	Planned Dates								
								Planned Days	Nov. `23	Nov. `23	Dec. `23	Dec. `23	Dec. `23	Dec. `23	90 Days	3 months
								Actual Day								
								Actual Dates								

AM

Pakag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
GD05	Supply of Brand New 2 Nos. Fire Fighting Truck, 2 Nos. Mini Garbage Truck, 1 No Road Sweeper, 1 no Facility Sweeper, 1 no Truck Crane, 1 no Mobile Marker car and 1 no Hydraulic Lift Machine for O&M of Padma Bridge.	-	09	OTM	Executive Director, BBA	GoB	1669.83	Planned Dates										
								Planned Days			Nov. `23	Dec. `23	Dec. `23	Dec. `23	150 Days	03 months		
								Actual Day										
								Actual Dates	10/08/2023	07/09/2023								


 (Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BBA
 M/O Road Transport and Bridges
 Setu Bhaban, Banani Dhaka

Annual Procurement Plan (2023-2024) - Revised

Ministry/ Division

Agency


Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD01	Computer Software Service	LS		RFQ/Direct Purchase	Project Director	GoB	43.82	Planned Dates									120 Days	4 Month
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	Jann '24	Jann '24		
								Actual Dates										
SD02	Audit Firm	LS		RFQ/Direct Purchase	Project Director	GoB	9.80	Planned Dates									120 Days	4 Month
								Planned Days	Nov. '23	Nov. '23	Dec. '23	Dec. '23	Dec. '23	Dec. '23	Jann '24	Jann '24		
								Actual Dates										


 (Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BB
 MO Road Transport and Bridges
 Setu Bhaban, Banani, Dhaka


 সালমা খাতুন
 সিনিয়র সিস্টেমস অফিস
 সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Annual Procurement Plan (2023-2024)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Multi Lane Road Tunnel under the river Karnaphuli	5015

Pakage No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
GD1	Vehicle Repair & Stationary purchase	LS		RFQ/Direct Purchase	PD	GoB	5.50	Planned Date	July, 2023 to Dec, 2023									
Total							5.50											

Masbar
০৫/১১/২০২৬
মোঃ মঈনুল বাশার
সহকারী প্রকৌশলী
মাল্টি লেইন কর্ণফুলী টানেল প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Am
০৫/১১/২০২৬
মোঃ নজরুল ইসলাম
এক্সিকিউটিভ ইঞ্জিনিয়ার (চঃ দাঃ)
মাল্টি লেইন কর্ণফুলী টানেল প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়


2
০৬/১১/২৬
(মোঃ আব্দুর রহমান তরফদার)
উপ-প্রকল্প পরিচালক (প্রশাসন (ডাঃ))
কর্ণফুলী টানেল প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়


১১
০৬/১১/২৬
মোঃ হারুনুর রশীদ চৌধুরী
প্রকল্প পরিচালক
কর্ণফুলী টানেল নির্মাণ প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


১১
০৬/১১/২৬
সালমা হাতুন
সিনিয়র সহকারী সচিব
সেতু বিভাগ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Annual Procurement Plan (2023-2024)

Ministry/ Division:		Ministry of Road Transport & Bridges/Bridges Division															
Agency:		Bangladesh Bridge Authority															
Procuring Entity Name & Code:		Bangladesh Bridge Authority										7105					
Project/ Program Name & Code:		Dhaka-Ashulia Elevated Expressway Construction Project										224113800					
Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract	
																	Planned Dates
1	2	3	4	5	6	7	8	9	10	11	13	14	15	16	17	18	
	Computer, Accessories & Office equipment																
GD1	Furniture	No	1	RFQ	PD	GOB	1.00	Planned Dates	21/Sep/2023	10/Oct/2023	16/Oct/2023	18/Oct/2023	19/Oct/2023	22/Oct/2023	22/Oct/2023	22/Oct/2023	
								Planned Days		19 Days	6 Days	2 Days	1 Days	3 days	31 days	0 days	
GD2	Office Equipment	No	1	RFQ	PD	GOB	3.50	Planned Dates	10/Sep/2023	25/Sep/2023	27/Sep/2023	2/Oct/2023	3/Oct/2023	5/Oct/2023	5/Oct/2023	5/Oct/2023	
								Planned Days		15 Days	2 Days	5 Days	1 Days	2 Days	25 Days	0 Days	
GD3	Stamp Seal	LS	LS	RFQ	PD	GOB	4.00	Planned Dates	16/Aug/2023	27/Aug/2023	31/Aug/2023	3/Sep/2023	5/Sep/2023	7/Sep/2023	7/Sep/2023	7/Sep/2023	
								Planned Days		12 Days	4 Days	3 Days	2 Days	2 Days	22 Days	0 Days	
Total =							8.50										


 02-29-2026
মাহমুদ হোসেন
 উপ-প্রকল্প পরিচালক (অর্থ ও প্রশাসন)
 ডাকা-আশুলিয়া এলিভেটেড এক্সপ্রেসওয়ে


 02/09/2026
মোঃ শাহাবুদ্দিন খান
 প্রকল্প পরিচালক
 "ঢাকা-আশুলিয়া এলিভেটেড এক্সপ্রেসওয়ে" প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ, সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়


 ২ স/৯/২৬
সালমা খাতুন
 সিনিয়র সহকারী সচিব
 সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Packag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method	Contract Approving Authority	Sourc e of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notificatio n of Award	Signing of Contract	Total time to Contract signing	Time for completi on of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD1	Purchase of Office stationery	LS	LS	OTM/ RFQ	Project Director	GoB	3.38	Planned Dates	01/11/23	09/11/23	16/11/23	18/11/23	20/11/23	23/11/23	23/11/23	30/11/23
								Planned Days		8	7	2	2	3	22	30
Total							3.38									

2/11/23
 (এ এইচ এম শাখাওয়ার্ড আফতার
 প্রকল্প পরিচালক
 ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
 পিসিপি প্রকল্প
 বাংলাদেশ সের্বি কন্সাল্ট, ঢাকা)

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement package as per DPP WORKS	Unit	Qty.	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise pre qualification (if applicable)	Tender opening	Invite/ Advertise Tender	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	*1Construction of CRP (Mosques, Madrasa, school etc.,)	No.	10	DPM	Bridge Division BBA/ PD	GoB	1,000.00	Planned Dates							30/10/19		30/06/24
WD2	*Relocation of Utility and building demolition (WASA/DESCO/DES A/PDB// BTCL/ TITAS GAS) etc.,	LS.		DPM	Bridge Division	GoB	1,823.00	Planned Days									30/06/24
WD3	Building Construction in RS area with ancillary works	No.	3	OTM	CCGP	GoB	4,420.00	Planned Dates							25/02/18		30/12/23
WD4	Design , supply, installation, testing and commissioning of LPG storage tank for resettlement village	LS		OTM	Bridge Division/PD	GoB	80.00	Planned Days			24/3/22	30/06/22	15/07/22	24/07/22	15/08/22		15/12/23
Total							7,323.00										

Note

*1Procurement by the Mosque committee.

*Cost estimation for utility relocation and building demolition is done by the Bangladesh Army through respective agencies.

২৪/০৮/২৩
 (এ এইচ এম শাখাওয়ার আকতার)
 প্রকল্প পরিচালক
 ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
 পিপিপি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ, ঢাকা

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600


Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract	
SD1	Appointment of NGO for implementation of RAP of DEE Project	mm	1400	OTM	CCGP	GoB	100.00	Planned Dates								17/11/14		30/06/24	
SD2	Consultancy service of Safety Audit and Management Support for DEE Project	mm	750	OTM	CCGP	GoB	800.00	Planned Dates								24/04/16		30/06/24	
SD3	Consultancy Services-Independent Engineer	mm	600	OTM	CCGP	GoB	1,200.00	Planned Dates								1/12/19		30/06/24	
SD4	Consultancy Service for Design & Supervision of Construction of Building in RS area	mm	1090	OTM	CCGP	GoB	60.00	Planned Dates								22/11/15		30/12/23	
SD5	Individual Consultant for RS Specialist, LA Specialist, Environment Specialist	mm	192	OTM	Bridges Division	GoB	75.00	Planned Dates								25/11/15		30/06/24	
SD6	Preparing a Comprehensive Audio-Visual Documentation on "Construction of Dhaka Elevated Expressway (DEE) PPP Project	mm	192	OTM	Bridges Division	GoB	50.00	Planned Dates	17/07/22	15/08/22	01/08/22	01/09/22	21/09/22	28/09/22	15/10/22	25/10/22		30/11/25	
SD7	Architectural Acclimatization of the piers on the Hatirjheel area with landscaping and environmental beatification for sonargaon interchange alignment of Dhaka Elevated Expressway PPP Project	mm	192	DPM	Bridges Division	GoB	130.00	Planned Dates								25/08/22		07/09/24	
Total							2,415.00												


30/08/22
 (Signature)
 ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
 পিপিপি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ, ঢাকা।

25/10/22
 (Signature)
 সালিসা বাতুন
 সিনিয়র সরকারী সচিব
 সেতু বিভাগ
 স্বপ্না শহীদুল হক ও সেতু মহলালয়

Annual Procurement Plan (2023-2024)

Ministry/ Division		Ministry of Road Transport & Bridges/Bridges Division													Budget:	Development	
Agency		Bangladesh Bridge Authority															
Procuring Entity Name & Code		Project Director															
Project/ Program Name & Code		Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project Under Bangladesh Bridge Authority. (Code-224333400)															
Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Million Taka)	Time code for process	Not used in Goods	Invite/Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 2.4	Procurement of Computer Accessories	LS	-	RFQ	PD	GoB Fund	0.01	Planned Dates		16-Nov-22	26-Nov-22	3-Dec-22	10-Dec-22	4-Dec-22	11-Dec-22		19-Dec-23
								Planned Days			10	7	7	4	7	35 Days	8
GD 4.4	Procurement of Office Stationary	LS	-	RFQ	PD	GoB Fund	0.50	Planned Dates		5-Nov-22	9-Nov-22	16-Nov-22	23-Nov-22	28-Nov-22	12-Dec-22		19-Dec-23
								Planned Days			4	7	7	5	7	30 Days	7
GD 5.3	Procurement of Office Equipment	LS	-	RFQ	PD	GoB Fund	0.30	Planned Dates		16-Nov-22	26-Nov-22	3-Dec-22	10-Dec-22	4-Dec-22	11-Dec-22		19-Dec-23
								Planned Days			10	7	7	4	7	35 Days	8
WD 5.0	Procurement of Video Documentation	LS	-	DPM/OTM	PD	GoB Fund	5.00	Planned Dates		10-Dec-23	14-Jan-24	19-Feb-24	20-Mar-24	10-Apr-24	17-Apr-24		30-Jun-25
								Planned Days			35	35	30	20	7	127 Days	439
Total value of Procurement=							5.81										


 সালমা খাতুন
 সিনিয়র সহকারী সচিব
 সেতু বিভাগ
 ঢাকা পরিবহন ও সেতু মন্ত্রণালয়



 ০৭. ১১. ২০২৩
 শফিকুল ইসলাম
 প্রকল্প পরিচালক
 পঞ্চাবটি হতে মুক্তারপুর সেতু পর্যন্ত সড়ক
 প্রশস্তকরণ ও দোতলা রাস্তা নির্মাণ প্রকল্প

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division	:	Ministry of Road Transport & Bridges/Bridges Division	
Agency	:	Bangladesh Bridge Authority	
Procuring Entity Name & Code	:	Project Director	224310300
Project/ Program Name & Code	:	Construction of Bridge at 17 th km on Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	

Budget : Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 01	Procurement of Computer and accessories (Photocopier, Desktop with Printer, Electric Fan, Telephone and Intercom set)	LS	1	OTM	PD	GOB	11.00	Planned Dates		21 Aug 2023	12 Sep 2023	12 Oct 2023	17 Oct 2023	17 Oct 2023	05 Nov 2023	75 days	January 2024
								Planned Days			21	30	5	0	21		
GD 02	Procurement of Computer and accessories (Laptop, Desktop with Printer)	LS	1	OTM / RFQ	PD	GOB	5.00	Planned Dates		04 Feb 2024	25 Feb 2024	27 Mar 2023	10 Apr 2024	17 Apr 2024	08 May 2024	93 days	June 2024
								Planned Days			21	30	14	7	21		
GD 03	Supply and Maintenance of Computer and accessories (Tonner, Power Supply, RAM, SSD, Mouse, etc.)	LS	1	RFQ	PD	GOB	2.5	Planned Dates		24 Sep 2023	01 Oct 2023	01 Oct 2023	05 Oct 2023	05 Oct 2023	09 Oct 2023	16 Days	November 2023
								Planned Days			7	0	5	0	4		
GD 04	Supply and Maintenance of Car Parts (Fly Wheel, Clutch Frog and Gearbox Housing, Clutch Plate, Pressure Plate)	LS	1	RFQ	PD	GOB	0.5	Planned Dates		24 Aug 2023	29 Aug 2023	31 Aug 2023	31 Aug 2023	31 Aug 2023	31 Aug 2023	07 Days	September 2023
								Planned Days			5	2	0	0	0		
GD 05	Supply of Furniture for Office & Rest House	LS	1	RFQ	PD	GOB	5.00	Planned Dates		01 Jan 2024	08 Jan 2024	23 Jan 2024	30 Jan 2024	05 Feb 2024	20 Feb 2024	50 Days	March 2024
								Planned Days			7	15	7	6	15		


 মোঃ তোফাজ্জেল হোসেন
 প্রকল্প পরিচালক
 কচুয়া-বেতাগী-পটুয়াখালী সড়কে
 পাহাড় নদীর উপর সেতু নির্মাণ প্রকল্প
 সেতু ভবন, বনানী, ঢাকা।


Revised Annual Procurement Plan (2023-2024)


Ministry/ Division	: Ministry of Road Transport & Bridges/Bridges Division	
Agency	: Bangladesh Bridge Authority	
Procuring Entity Name & Code	: Project Director	224310300
Project/ Program Name & Code	: Construction of Bridge at 17 th km on Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	

Budget : Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 06	Supply of office Stationery	LS	1	RFQ	PD	GOB	2.00	Planned Dates		25 Sep 2023	02 Oct 2023	02 Oct 2023	08 Oct 2023	08 Oct 2023	08 Oct 2023	13 Days	November 2023
								Planned Days			7	0	6	0	0		
GD 07	Supply of office Stationery	LS	1	RFQ	PD	GOB	2.00	Planned Dates		04 Jan 2024	11 Jan 2024	25 Jan 2024	01 Feb 2024	08 Feb 2024	22 Feb 2024	49 days	April 2024
								Planned Days			7	14	7	7	14		
GD 08	Supply of Video Documentary	LS	1	OTM	PD	GOB	50.00	Planned Dates		01 Jan 2024	08 Jan 2024	23 Jan 2024	30 Jan 2024	05 Feb 2024	20 Feb 2024	50 Days	June 2025
								Planned Days			7	15	7	6	15		
The total value of Goods Procurement							78.00										

Pack. No.	Description of Procurement package as per DPP SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD 01	Individual Consultancy Service for Environmental Program Monitoring	Month	48	DPM / OTM	BBA	GoB	100.00	Planned Dates		01 Jan 2024	29 Jan 2024	04 Mar 2023	18 Mar 2024	24 Mar 2024	21 Apr 2024	12 May 2024	177 Days	June 2025
								Planned Days	0	45	28	35	14	6	28	21		
Total value of SERVICES Procurement							100.00											


মোঃ তৌফিক হোসেন
 প্রকল্প পরিচালক
 সাবেতাসী-পটুয়াখালী সড়কে
 সেতু নির্মাণ প্রকল্প
 ঢাকা।


সালমা খাতুন
 সিনিয়র সহকারী সচিব
 সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Annual Procurement Plan (2023-2024) (Revised) (November'23)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224371900
Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District	

Budget: Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD01	Procurement of Computer with Accessories and Office Equipment	No	6	RFQ	PD	GOB	5.00	Planned Dates		20 Nov 2023	30 Nov 2023	30 Nov 2023	1 Dec 2023	03 Dec 2023	18 Dec 2023		15 Days
								Planned Days		-	10	0	01	02	15	28 Days	
GD02	Procurement of Computer with Accessories and Office Equipment	No	6	RFQ	PD	GOB	5.00	Planned Dates		15 Feb 2024	25 Feb 2024	25 Feb 2024	26 Feb 2024	28 Feb 2024	14 Mar 2024		15 Days
								Planned Days		-	10	0	01	02	15	28 Days	
GD03	Procurement of Computer with Accessories and Office Equipment	No	35	OTM	PD	GOB	20.00	Planned Dates		2 May 2024	17 May 2024	7 June 2024	13 June 2024	19 June 2024	17 July 2024		45 Days
								Planned Days		-	15	21	06	06	28	76 Days	
GD04	Procurement of Furniture	LS	-	RFQ	PD	GOB	5.00	Planned Dates		17 Dec 2023	27 Dec 2023	27 Dec 2023	29 Dec 2023	31 Dec 2024	15 Jan 2024		30 days
								Planned Days		-	10	0	02	02	15	29 Days	

A.Hub

[Signature]

মোঃ সিরিজুয়ার মুর্শেদ চৌধুরী
 প্রকল্প পরিচালক (স্থায়ী)
 কিশোরগঞ্জ জেলার মিঠামইন উপজেলা সদর হতে কিশোরগঞ্জ
 উপজেলার মরিচখালী পর্যন্ত উড়াল সড়ক নির্মাণ প্রকল্প, কিশোরগঞ্জ
 সেতু বিভাগ
 সেতু মন্ত্রণালয়

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD05	Procurement of Furniture	LS	-	RFQ	PD	GOB	5.00	Planned Dates		25 Apr 2024	05 May 2024	05 May 2024	07 May 2024	9 May 2024	24 May 2024		30 days
								Planned Days		-	10	0	02	02	15	29 Days	
GD06	Procurement of Accounting Software	LS	-	RFQ	PD	GOB	5.00	Planned Dates		30 Nov 2023	10 Dec 2023	10 Dec 2023	5 Jan 2024	11 Jan 2024	25 Jan 2024		1 Month
								Planned Days			10	0	6	6	14	36 days	
GD07	Procurement of office stationery	LS	-	RFQ	PD	GOB	5.00	Planned Dates		15 Nov 2023	25 Nov 2023	25 Nov 2023	30 Nov 2023	5 Dec 2024	12 Dec 2024		1 Month
								Planned Days			10	0	05	05	07	27 days	
Total value of GOODS Procurement							50.00										

AJ/mb

মোঃ সারওয়ার মুর্শেদ চৌধুরী
 প্রকল্প পরিচালক (যুগ্মসচিব)
 কিশোরগঞ্জ জেলার মিঠামইন উপজেলা সদর হতে ককিমাঙ্গল
 উপজেলার মরিচখালী পর্যন্ত উড়াল সড়ক নির্মাণ প্রকল্প, কিশোরগঞ্জ
 সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Annual Procurement Plan (2023-2024) (Revised) (November'23)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224371900
Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District	

Budget: Development

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise/Prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WD01	Widening of Road from Nakbhanga to Morichkhali and Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District. (Flexible pavement & RCC pavement, Construction of RCC box culverts, Construction of PC girder Bridge, Foot over Bridge, Drain, construction yard, Setting up of CCTV Camera, Maintenance of under construction road, traffic management, Demolition & removal of buildings & other structures, Toll monitoring buildings, toll booths, weigh station, foot over bridge, bus stop etc.)	km	28.71	OTM	CCGP	GoB	475801.93	Planned Dates		26 Dec 2023	25 Mar 2024	23 Jun 2024	8 Jul 2024	23 Jul 2024	20 Aug 2024		48 months	
								Planned Days		-	90	90	15	15	28	238 Days		
	Total value of WORKS Procurement						475,801.93											

AJH

মোঃ সারওয়ার মুর্শেদ চৌধুরী
 প্রকল্প পরিচালক (মুখ্যসচিব)
 কিশোরগঞ্জ জেলার মিঠামইন উপজেলা সদর হতে কশিমাগঞ্জ
 উপজেলার মরিচখালী পর্যন্ত উড়াল সড়ক নির্মাণ প্রকল্প, কিশোরগঞ্জ
 সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Annual Procurement Plan (2023-2024) (Revised) (November'23)

Budget: Development

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224371900
Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District	

Pack. No.	Description of Procurement package as per DPP SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP/ Tender	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SD01	Consultancy Services for Design review & Construction Supervision of Widening of Road from Nakbhanga to Morichkhali and Construction of an Elevated Road from Mithamain Sadar Upazila to Morichkhali of Karimganj Upazila in Kishoreganj District	Month	60	QCBS	CCGP	GoB	6157.52	Planned Dates	8 Aug 2023	26 Dec 2023	06 Feb 2024	06 May 2024	21 May 2024	8 June 2024	23 June 2024	21 July 2024		60 months
								Planned Days		140	42	90	15	18	15	28	208 days	
SD02	Consultancy Services for implementation of the resettlement action plan	Months	36	QCBS	BBA	GoB	600.00	Planned Dates	09 Aug 2023	06 Dec 2023	27 Dec 2023	10 Feb 2023	25 Feb 2023	12 March 2024	26 March 2024	23 April 2024		36 months
								Planned Days		119	21	45	15	16	14	28	139 days	
SD03	Outsourcing of Project Personnel Procurement of non-consulting services (supply of manpower)"	No	18	OTM	PD	GoB	311.50	Planned Dates	24 Aug 2023	25 Sep 2023		30 Nov 2023		07 Feb 2024	14 Feb 2024		60 months	
								Planned Days			21	60		-	7	7	102 days	
SD04	Vehicle Rental	Months	60	OTM	Bridges Division	GoB	876.80	Planned Dates	15 Nov 2023	06 Dec 2023		05 Jan 2024		26 Jan 2024	10 Feb 2024		60 months	
								Planned Days			28	30		-	21	15	94 days	

Atul

সিনিয়র প্রকল্প পরিচালক (যন্ত্রসচিব)
 কিশোরগঞ্জ জেলার মিঠামইন উপজেলা সদর হতে ককিলগঞ্জ উপজেলার মরিচখালী পর্যন্ত উজ্জ্বল সড়ক নির্মাণ প্রকল্প, কিশোরগঞ্জ সড়ক পরিবহন ও সেতু মন্ত্রণালয়

Pack. No.	Description of Procurement package as per DPP SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise EOI	Issue RFP/ Tender	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
SD05	Office Space Rental	Months	30	DPM	PD	GoB	45.00	Planned Dates		10 Dec 2023		20 Dec 2023		23 Dec 2023	27 Dec 2023	31 Dec 2023		30 months
								Planned Days				10		3	4	4	21 days	
Total value of SERVICES Procurement							7990.82											

Affub
04/12/26
(মোঃ আফতাব-উজ্জ-জামান)
উপ-সকল পরিচালক (এলিভেটেড) (স্বঃ সাঃ)
কিশোরগঞ্জ জেলার মিঠামইন উপজেলা সদর হতে কবিমগল
উপজেলার মরিচখালি পর্যন্ত উড়াল সড়ক নির্মাণ প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


4/27/23

মোঃ সারওয়ার মুর্শেদ চৌধুরী
প্রকল্প পরিচালক (ফায়ালটিব)
কিশোরগঞ্জ জেলার মিঠামইন উপজেলা সদর হতে কবিমগল
উপজেলার মরিচখালী পর্যন্ত উড়াল সড়ক নির্মাণ প্রকল্প, কিশোরগঞ্জ
সেতু বিভাগ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়


সালমা খাতুন
সিনিয়র সহকারী পরিচালক
সেতু বিভাগ
সড়ক পরিবহন ও সেতু মন্ত্রণালয়


Revised Annual Procurement Plan (2023-2024)


Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code


Ministry of Road Transport & Bridges/Bridges Division
Bangladesh Bridge Authority
Project Director
Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur Road & Gazaria-Munshiganj road and preparation of Master Plan for Bangladesh Bridge Authority.


Budget: Development

Package No.	Description of Procurement package as per DPP Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Est. Cost in Lac Tk	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR 01	Supplying of Outsourcing Manpower for BBA Master Plan Project.	Nos	4	OTM	PD	BBA Own Fund	12.91	Planned Dates		17th August 2023	12 th September 2023	4 th October 2023	11 th October 2023	11 th October 2023	15 th October 2023		31 st December, 2024
								Planned Days			27	23	8	0	5	63	
SR 02	Hiring of Vehicle for BBA Master Plan Project	Nos	2	OTM	PD	BBA Own Fund	27.90	Planned Dates		1 st August 2023	23 th August 2023	19 th September 2023	21 st September 2023	1 st October 2023	9 th October 2023		15 th April, 2024
								Planned Days			23	28	3	11	9	74	
Total value of Services Procurement							40.81										


আব্দুল্লাহ আল মামুন
উপ-সহকারী প্রকৌশলী
বাসেকের মাস্টার প্ল্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


মোঃ রফিকুল ইসলাম
সহকারী প্রকৌশলী (অ. দা.)
বাসেকের মাস্টার প্ল্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


মোঃ কুয়ামরুল আলী
নির্বাহী প্রকৌশলী
বাসেকের মাস্টার প্ল্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ


মোঃ লিয়াকত আলী
প্রকল্প পরিচালক
মাস্টার প্ল্যান প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ

Revised Annual Procurement Plan (2023-2024)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division
Bangladesh Bridge Authority
Project Director
Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur Road & Gazaria-Munshiganj road and preparation of Master Plan for Bangladesh Bridge Authority.

Budget: Development

Package No.	Description of Procurement package as per DPP	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lac Tk	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 01	Procurement of office Stationary Items for BBA Master Plan Project.	LS	1	RFQ	PD	BBA Own Fund	5.00	Planned Dates		15 th November 2023	26 th November 2023	3 rd December 2023	10 th December 2023	20 th December 2023	28 th December 2023		21 st January, 2024
								Planned Days			11	8	8	11	9	47	
GD 02	Supply, Installation and Testing of Laptop, UPS, Scanner for BBA Master Plan Project	LS	1	RFQ	PD	BBA Own Fund	3.00	Planned Dates		3 th December 2023	13 th December 2023	21 th December 2023	27 th December 2023	4 th January 2024	14 th January 2024		13 th February, 2024
								Planned Days			10	7	6	8	10	41	
GD 03	Supply, Fitting and Fixing of furniture for BBA Master Plan Project	LS	1	RFQ	PD	BBA Own Fund	2.00	Planned Dates		10 th January 2024	23 th January 2024	31 st January 2024	8 th February 2024	18 th February 2024	28 th February 2024		24 th March, 2024
								Planned Days			13	8	8	10	10	49	
Total value of GOODS Procurement							10.00										

Abdullah
 আব্দুল্লাহ আল মামুন
 উপ-সহকারী প্রকৌশলী
 বাসকের মাস্টার প্ল্যান প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ

Abdullah
 মোঃ রফিকুল ইসলাম
 সহকারী প্রকৌশলী (স. দা.)
 বাসকের মাস্টার প্ল্যান প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ

Abdullah
 মোঃ তুয়াশিম আলী
 নির্বাহী প্রকৌশলী
 বাসকের মাস্টার প্ল্যান প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ

Abdullah
 মোঃ শিয়াবরত আলী
 প্রকল্প পরিচালক
 মাস্টার প্ল্যান প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ

Abdullah
 সালমা খাতুন
 সিনিয়র সহকারী সচিব
 সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়


Annual Procurement Plan for FY (2023-2024)


Ministry/ Division
Agency
Procuring Entity Name
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	
Human Resource Development and Capacity Building Project	

Human Resource Development and Capacity Building Project.

Package No.	Description of procurement package goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Tk. (Lakh)	Time Code for process	Not Used in goods	Invite Advertise/ Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.	Office Stationary		As per list	RFQ/ DPM	Project Director	BBA	15.00	-	-	-	-	-	-	-	-	-	12 Months
2.	Computer, Laptop & Machineries		As per list	RFQ/ DPM	Project Director	BBA	20.00	-	-	-	-	-	-	-	-	-	12 Months
3.	Local Training		80 batches	RFQ/ DPM	Project Director	BBA	150.00										12 Months
4.	Foreign Training		10 batches	RFQ/ DPM	Project Director	BBA	526.00										12 Months
5.	Seminar/ Workshop		12 batches	RFQ/ DPM	Project Director	BBA	20.00										12 Months
6.	Others		Lump sum	RFQ/ DPM	Project Director	BBA	30.00	-	-	-	-	-	-	-	-	-	12 Months
Total							761.00										


মোঃ রুপম আনোয়ার
 প্রকল্প পরিচালক
 মানব সম্পদ উন্নয়ন ও সক্ষমতা সৃষ্টি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ
 সেতু ভবন, বনানী, ঢাকা-১২১২।


 ২৩/১১/২৬
সালমা খাতুন
 সিনিয়র সহকারী সচিব
 সেতু বিভাগ
 সড়ক পরিবহন ও সেতু মন্ত্রণালয়